1. J003 - Fixture 'JR' to be flange type.
2. J094 - 'JL' fixture at West wall to be wall mounted at 7' 0". Shift 'JL' fixtures on East side of room to mount on ceiling.
3. J023 - Relocate panel 'JE' to South wall of J024 on latch side of door.
4. J087 - Add wall and relocate fixtures below Room J088.
5. J035 - Install 1 'JT' fixture in front of North window. Fixture to be controlled by dimmer at door. Install switch at door to control 'G' fixture this room.
6. Delete 2 'JT' fixtures in Room J030 and delete SW controlling these fixtures in Room J035.
7. J036 - Relocate light switch to new door location.
8. J004 - Fixtures 'JU' to be 'JAA'. See revised fixture schedule for fixture 'JAA'.
9. J087 - Add 3 receptacles above casework on West wall.

Note:
ALL LIGHTING THIS FLOOR CIRCUITED TO PANEL 'J-A'

LOWER LEVEL POD

CELL NIGHT LIGHTS ROOF

MAINTENANCE ROOM PLAN

Add exit lights north side of door J001-B, west side of J003-B; southeast side of door

J006-B; northwest side of doors J097-A and J097-B; south side of door J049-A; east side of door J061-A; south side of door J064-A

NOTE: Exit lights above doors J001-B through J064-A hooked up to panel JA

DATE	REVISION

STRUCTURAL CONSULTANT

MECHANICAL CONSULTANT
MDI 1910 MAYFLOWER DR. MIDDLETON, WI. 608-836-7600

ARCHITECT
KENTON PETERS + ASSOC., INC.
44 E MIFFLIN
MADISON, WISCONSIN 53703
(608) 255-5656

JEFFERSON COUNTY
LAW ENFORCEMENT CENTER
JEFFERSON, WISCONSIN

GROUND FLOOR PLAN
95-420
LIGHTING

6-11-90

E-1

AS BUILT
DEC 6, 1994 GFD